

AREA SOUTH – EUSTON STATION & APPROACH – 12 MONTH LOOK AHEAD

Indicative dates subject to change



EUSTON STATION & APPROACH - Key Milestones	2019	2020	2020	2020	2020	2020	2020	2020	2020	2020	2020	2020	
	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	
Geotechnical survey works	Groundwater/gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street												
	Utility surveys and ground investigations in various locations												
Utility works	42" water main – Park Village East (PVE) & Zoo car park			Decommissioning of existing water main in PVE and Cumberland Market									
	42" water main Cumberland Market												
	42" – Albany & Robert St												
	Utilities & sub station works Regents Park Estate and Hampstead Road			Site set up and utility diversions adjacent to Hampstead Road Bridge									
	Utility diversions in areas east, west and south of Euston Station – Eversholt Street, Stephenson Way, Cobourg Street, Drummond Street and North Gower/Gower Street areas												
Environmental works	St. James’s Gardens – archaeology & exhumations and site preparations												
Demolitions	Demolitions west of Euston Station including Walkden House												
	Demolitions west of Euston Station: Wolfson House												
	Melton Street site (Towers and piazza) – site preparation, removal of fixtures and fittings & demolition. Towers basement works from February 2020												
		Network Rail power supply building, site preparation, removal of fixtures and fittings & demolition											
	Silverdale House demolition												
Demolitions	Granby and Stalbridge Houses demolition												
	Noise mitigation works												
	Surveys, assessment and installation												
	Instrumentation / monitoring (I&M)	Instrumentation and monitoring works around Euston area											
	Network Rail enabling works	Euston Station modifications											
Network Rail sub-station 11KV & construction of track access point at Granby Terrace													
Construction works					Site set up and traffic management at Adelaide Road								
		Construction of Vehicle holding area at London Zoo car park including street works								Vehicle holding area operational			
			Track level site set up at Park Village East north, preparation for earthworks from April 2020										
	Track level site compound set up and preparation, test piling and preparation for earthworks at former DB Cargo shed area								Prepare for & install ground anchors between Granby Terrace Bridge & Parkway tunnels				
	Granby Terrace Bridge – Utility diversions and preparation works		Regent’s Park Estate/Granby Terrace Bridge site set up and preparation. Preparation for test piling from March. Piling works between Granby Terrace Bridge and Hampstead Road from August										
							Piling work for the station box within Hampstead Road construction site (former National Temperance Hospital site)						