

## Shoreditch Park Improvement Project Update March 2022

Blakedown Landscapes have been appointed as the landscape contractor to deliver the Shoreditch Park Improvement Works.

The landscaping work will be completed in four phases with partial possession by the Council at the completion of each section.

Some of the sections will not be accessible to the public for a period after completion, this is to ensure the seeding/planting has time to establish.

The image below shows the four sections to be completed.



### Indicative Programme

Milestone	Date
Start on Site	7 March 2022
Spade in the ground moment	14 March 2022 (TBC based on discharge of planning condition 3)

Construction Period	7 March - 14 October 2022
Phase 1 - Northern section of the Park including wildflower, new planting and furniture	<p>7 March - 25 March 2022</p> <p>Available for Public Use From: The northern grassed area between Poole Street and Bridport Place will be available for public access during the construction period. Minor entrance works will take place but access will always remain.</p> <p>The overgrown grassed area (green shaded area on the plan) will be fenced off for seeding and will remain closed until the 31 May 2022 subject to seed germination. The wildflower area (shaded in pink above) may remain fenced a little longer until July 2022.</p>
Phase 1 A - Volleyball Court and MUGA	<p>14<sup>th</sup> March - 27<sup>th</sup> May (Subject to UKPN issues)</p> <p>Ballcourt and MUGA area enabling works and construction.</p> <p>Note: MUGA and Volleyball Court will not be opened at this point. Opening subject to UKPN and lighting deliveries. We will aim to open the facility for the summer holidays.</p>
Phase 2 - Sports Pitch and Rain Gardens	21 March - 12 May 2022 (Will require 12 months establishment before official bookings can be made. Public access can commence in September 2022)
Phase 3 - Playground Refurbishment	22 April - 21 July 2022 (Playground will require a one month additional closure period for the planting to establish. Available for public use from 29 August 2022)
Phase 4 - Dorothy Thurtle Gardens, Adventure Playground Boundary Fence, Tree Plaza, Outdoor Gym	8 July - 10 October 2022
Clear Site	10 October - 14 October 2022
Handover	14 October 2022
Return Planting Visit - Tree Planting	7 November - 25 November 2022

